

BEFORE – plywood racks holding cheap HDMI over CAT5 video and audio systems, this 40" deep rack nearly stretched from one side of the small room to the other. Wasted wall rack for 5 satellite receivers and HDMI splitters. AFTER, DAY ONE – replaced large equipment rack with right-sized rack, moved monitors to articulating mounts on the wall, removed wall rack holding 5 DirecTV receivers (located them and the existing HDMI video distribution to the new rack), replaced data rack interconnects, replaced 14 extension cords (no exaggeration!) with rack-mounted power gear, rewired several faulty data drops in the game room area, rewired audio system, replaced mismatched Ethernet switches with matched gigabit switches from Luxul.